

PUMP PRE-START INSPECTION – XQ29YC

Type and Make			ŀ	Assessment Date	Asset ID	
Everdigm on DAF				04-04-2024	47m	
Model		Serial Number			PLANT ID	
ECP47CX / FACF85				MC22		
IS THE PLANT A CONCRETE BOOM PUMP?	Yes	X No If Yes see section below		low		
CONCRETE ROOM DUMD CODIES DEOLUDED	<u>, </u>					

CONCRETE BOOM PUMP - COPIES REQUIRED	
Register-able plant current & provided?	Yes
Annual inspection provided?	Yes
Monthly boom checks provided?	Yes
Monthly pipe thickness provided?	Yes

REQUIREMENTS		PRESENT	
Detailed pump risk assessment completed & attached		No 🗌	
Operation and maintenance manual included with plant		No 🗌	
Service history available for the pump (upon request)	Yes 🛛	No 🗌	
Logbook with pump and available for inspection	Yes 🛛	No 🗌	
All safety guards fitted	Yes 🛛	No 🗌	
Seatbelt fitted and in good condition	Yes 🛛	No 🗌	
Fire extinguisher fitted, charged & holds a current tag attached.	Yes 🛛	No 🗌	
Reverse alarm fitted and working (if required onsite)	Yes 🛛	No 🗌	
All vehicle systems operational	Yes 🛛	No 🗌	
Flashing light fitted and working	Yes 🛛	No 🗌	
3-point contact access	Yes 🛛	No 🗌	
Hose burst protection on any hydraulic lifting device	Yes 🛛	No 🗌	
Locking pins in place where required	Yes 🛛	No 🗌	
Earthing chain & spike included (if required onsite)	Yes 🛛	No 🗌	
Engine checks done - no leaks, loose items, faulty items, no smoking exhaust, etc	Yes 🛛	No 🗌	
Perimeter checks done - no cracked windows, tyres good condition, etc	Yes 🛛	No 🗌	
First Aid Kit available & within date	Yes 🛛	No 🗌	
UHF Radio fitted and operational	Yes 🛛	No 🗌	
Vehicle is clean, free from oil leaks, free from weeds/seeds	Yes 🛛	No 🗌	
Tools stowed safely & appropriately	Yes 🛛	No 🗌	

Other - additional attachments that will be used / additional relevant comments

CERTIFICATION BY RESPONSIBLE PERSON i.e. Owner or Owners representative

I certify that the described pump is to the manufacturer's specifications and is being serviced and maintained by competent personnel to the manufacturer's recommendations.

NAME	POSITION	SIGNATURE	DATE				
Wayne McClelland	Owner	W m' - P.	08-04-2024				
TO BE COMPLETED BY SITE SUPERVISOR OR REPRESENTATIVE ON SITE							
RECEIVED ON SITE BY	SIGNATURE	DATE	PLANT STICKER NUMBER				