



Monthly Pipeline Thickness Test & Inspection

45008

1 of 4
White: Office Copy
Blue: Logbook Copy

By completing this check you are indicating you are competent person under Clause 1.3.2.3 of AS2550.15.

COMPANY McClellands UNIT NO. LP1 PUMP MODEL / TYPE P60

BOOM TYPE / SIZE Line SERIAL NO. CL 050509 INSPECTION YEAR 2021-22

Pipe Description / Type (e.g. Single / Twin Wall)	Min. Allowable Thickness (mm)	Date Fitted	ID Tag No.	Testing Results and Inspection Month											
				Nov	Dec	Jan	Feb	March	April	May	Month	Month	Month	Month	
1. 4" steel 3m		1 1		5.2	5.1	5.1	5	4.9	4.9	4.9					
2. 4" steel 3m		1 1		3.5	3.4	3.4	3.4	3.3	3.3	3.2					
3. 4" steel 3m		1 1		3.4	3.3	3.3	3.3	3.2	3.2	3.2					
4. 4" steel 3m		1 1		3.6	3.5	3.5	3.4	3.3	3.3	3.3					
5. 4" steel 3m		1 1		3.9	3.8	3.8	3.8	3.7	3.7	3.7					
6. 4" steel 3m		1 1		3.8	3.7	3.7	3.7	3.6	3.6	3.6					
7. 4" steel 3m		1 1		3.1	3.0	3	3	2.9	2.9	2.9					
8. 4" steel 3m		1 1		3.3	3.2	3.2	3.2	3.1	3.1	3.1					
9. 4" steel 3m		1 1		2.8	2.8	2.8	2.8	2.7	2.7	2.7					
10. 4" steel 3m		1 1		2.8	2.8	2.8	2.8	2.7	2.7	2.7					
11. 4" steel 3m		1 1		3.2	3.1	3.1	3	2.9	2.9	2.9					
12. 4" steel 3m		1 1		3.1	3	3	3	2.9	2.9	2.9					
13. 3-4" reducer		1 1		7.5	7.4	7.4	7.3	7.2	7.2	7.2					
14. 5-4" reducer		1 1		5.6	5.5	5.5	5.4	5.3	5.3	5.3					
15.		1 1		DS	Dj	DS	DS	DS	DS	DS					

Competent Person Completing Inspection (Initials)

