Pre-Operational Inspections

By completing this check you are indicating you are competent person under Clause 1.3.2.2 of AS2550.15

64657

White: Office Copy
Blue: Logbook Copy

COMPANY Mc Cullough Concrete Pumping | UNIT NO. MC12 | PUMP MODEL/TYPE 37

BOOM TYPE / SIZE 37m | SERIAL NO. 311 | INSPECTION MONTH / YEAR AUGUST 2021

DATE OF INSPECTION	3	4	5	6	9	10	13	14	16	17	18	19	20	21	23	25	26	27	28	30	31
Operating & Emergency Controls	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Safety Devices, Switches & Interlocks	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Visual Inspection for Structural Members Damage	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Placards, Decals, Warnings & Control Markings	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Operating Manuals Present for Use	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Operational Outriggers/Stabilizers	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Access Provisions	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Guarding, Hand Rails & Safety Rails	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Pipelines, Hoses, Clamps & Retainers	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Check Fluid Levels & Hydraulic Systems	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Grease Points Checked & Equipment Clean	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Items Specified by the Manufacturer	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Cubic Meters (M3) of Concrete Pumped	86	13	56	40	45	35	77	40	48	124	48	72	176	29	30	54	32	86	15	17	31
Number of Hours (hrs) Pumping Concrete																					
Competent Person Completing Inspection (Initials)	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS	RS

TOTAL CUBIC METERS OF CONCRETE PUMPED **PREVIOUS MONTH** ~~7374~~ 7350 m³ + TOTAL CUBIC METERS OF CONCRETE PUMPED **THIS MONTH** 1099 m³ = TOTAL CUBIC METERS OF CONCRETE PUMPED **ALL MONTHS** 8449 m³

NO. OF HOURS PUMPING CONCRETE **PREVIOUS MONTH** ~~27~~ 3365 hrs + NO. OF HOURS PUMPING CONCRETE **THIS MONTH** 28 hrs = NO. OF HOURS PUMPING CONCRETE **ALL MONTHS** 3393 hrs

PRINT NAME Dexstar Solomon | SIGNATURE [signature] | DATE 01 / 09 / 21

© CONCRETE PUMPING ASSOCIATION OF AUSTRALIA | LOGBOOK